

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

R&B Department - Formation of new road from Km.59/2 of Jammalamadugu – Kadiri road to Km.83/10 of Jammalamadugu – Kadiri road (via) Venkatapuram, Kanamapalli, Namalgundu and Gollapalli to join at B.Kothapalli in Kadapa District – Revision of rates approved - Orders - Issued.

-----  
TRANSPORT, ROADS AND BUILDINGS (ROADS.VI) DEPARTMENT

G.O.Rt.No: 786

Dated:01-07-2009

Read the following:-

- Ref:-1. Representation received from Sri K.Narsimha Reddy,  
Special Class Contractor, Dt:06-11-2008.  
2. Govt.Memo.No:14626/R.VI(1)/2008-1, Dt:29-11-2008.  
3. From the Engineer-in-Chief (R&B), Roads,  
Letter No:21544/DEE.4/AEE.1/2005, Dt:25-02-2009.

@@@

ORDER:

In the reference 1<sup>st</sup> read above, Sri K.Narsimha Reddy, Special Class Contractor, inter alia has requested the Government to issue instruction to Engineer-in-Chief (R&B), Roads, (a) to pay SSRs 2006-07 rates duly allowing quarterly rates for Cement and Steel along with quoted tender premium (b) to pay SSR 2007-2008 rates duly allowing quarterly rates for Cement and Steel till 28-02-2008 and monthly rates of Cement, Steel and Bitumen from 01-03-2008 to 31-05-2008 along with quoted tender premium (c) to pay SSR 2008-2009 rates along with monthly rates for Cement, Steel and Bitumen till the extended period of relevant SSR duly allowing quoted tender premium for the work "Formation of new road from Km.59/2 of Jammalamadugu – Kadiri road to Km.83/10 of Jammalamadugu – Kadiri road (via) Venkatapuram, Kanamapalli, Namalagundu and Gollapalli to join at B.Kothapalli in Kadapa District".

2. The Engineer-in-Chief R&B), State Roads, in his letter third read above has reported that the work was delayed due to various reasons, viz., change in designs, labour problems, Non availability of service road, shifting of electric line & land acquisition. E.O.T. was given as per agreement condition vide clause 24.9 and 28. The work is also entitled for price adjustment and is agreed up on by the Contractor even for extra item clause 38 and 39 prevails. And hence requested the Government to take a decision on the request of the contracting agency.

3. Government after careful examination of the matter, have accepted the request of the contracting agency and hereby permit the Engineer-in-Chief (R&B), State Roads, Hyderabad to pay prevailing SSR Rates for the work done beyond agreement period along with quarterly reviews, without price escalation and without tender premium and agreement rates for the work done during the agreement period along with price adjustment in respect of the work "Formation of new road from Km.59/2 of Jammalamadugu – Kadiri road to Km.83/10 of Jammalamadugu – Kadiri road (via) Venkatapuram, Kanamapalli, Namalagundu and Gollapalli to join at B.Kothapalli in Kadapa District".

P.T.O.

-::2::-

4. The Engineer-in-Chief (R&B) Roads, Hyderabad shall take action accordingly.

5. This order issues with the concurrence of Finance Department vide their U.O.No:007940/373/A2/Expr.PW/09, dated:06-04-2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. T. CHATTERJEE  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief (R&B) State Roads, Hyderabad.  
The Accountant General, A.P., Hyderabad.  
The District Treasury Officer, Kadapa.

Copy to:

The Finance (Exp.PW) Department.  
The PS to M (R&B)  
The PS to Prl. Secretary to Government, TR&B Dept.  
SF/SC

// FORWARDED::BY ORDER //

SECTION OFFICER